

MASSILLON DAILY INSPECTION REPORT

REPORT NO. 1

Project: Nova Dr Force Main Repair Road: Nova Dr SE Date: 12/19/11

Weather: AM: RAINY Temperature: AM: 39 Precipitation: yes

NOON: RAINY NOON: 41

PM: OVERCAST PM: 43

Lost Day: Yes ☐ No ☐ Reason: _____

Contractor:	Holderbaum	Foreman:	Rick	Employee:	2
Sub-Contractor:		Foreman:		Employee:	
Sub-Contractor:		Foreman:		Employee:	
Sub-Contractor:		Foreman:		Employee:	
Sub-Contractor:		Foreman:		Employee:	

Equipment:

Back-Hoe: _____ Loader: _____ Roller: _____ Pavement Grinder: _____ Dump Truck: 1

Track-Hoe: 1 Compactor: _____ Paver: _____ Tandem: _____ Skid Steer: _____

Curb Machine: _____ Concrete Truck: _____ Dozer: _____ Pan: _____ Water: _____ Tack: _____

Paid Item or Ref No.	Plan Page	Location or Description	Quantity
		6" force main repaired in front of US Chemical & Plastic	6"
		Break was repaired underneath storm sewer.	

Notes:

6" Force main was leaking because of an existing repair. When sewer was repaired SDR 35 was used with 2 fernco's instead of schedule 40 plastic pipe. Holderbaum replaced 6' of SDR 35 w/schedule 40 plastic and 2 stainless steel repair clamps.

Attachments: Yes ☐ No ☐

Inspector: Jeffrey M. King

MASSILLON DAILY INSPECTION REPORT

REPORT NO.

Project: _____ Road: _____ Nova Rd SE Date: 12/13/11
 Weather: AM: _____ Temperature: AM: _____ Precipitation: _____
 NOON: _____ NOON: _____
 PM: OVERCAST PM: 42
 Lost Day: Yes ☐ No ☐ Reason: _____

Contractor:	Holderbaum	Foreman:	Rick	Employee:	3
Sub-Contractor:		Foreman:		Employee:	
Sub-Contractor:		Foreman:		Employee:	
Sub-Contractor:		Foreman:		Employee:	
Sub-Contractor:		Foreman:		Employee:	

Equipment:

Back-Hoe: _____ Loader: _____ Roller: _____ Pavement Grinder: _____ Dump Truck: 2
 Track-Hoe: 1 Compacter: _____ Paver: _____ Tandem: _____ Skid Steer: _____
 Curb Machine: _____ Concrete Truck: _____ Dozer: _____ Pan: _____ Water: _____ Tack: _____

Paid Item or Ref No.	Plan Page	Location or Description	Quantity
		Force main leaking in front of US Chemical & Plastic	

Notes:

Temporarily fixed 6" force main with 2 hard back ferncos. Sewer was repaired before with SDR 35 and 2 ferncos.

Attachments: Yes ☐ No ☐

Inspector: Jeffrey M. King

600 Nova Dr SE

US Chemical & Plastic

