

N^o 5119

FOLLOWING DATA TO BE ANSWERED BY INSPECTOR
AND SIGNED WHEN RETURNED

DATE INSPECTED 4-26-48

IF SO HOW AND LOCATION FROM
FIRST MANHOLE DOWN STREAM _____

HOUSE NO. 1128

SIZE OF PIPE USED 6"

DISTANCE FROM FIRST MANHOLE
DOWN STREAM TO DITCH AT
CURB LINE AND DEPTH 169' 6 1/2 ft. deep


WAS LATERAL AT CURB? Yes

WAS ATTACHED TO MAIN -

NAME OF CONTRACTOR Diana

SHOW BY DIAGRAM RELATION OF LATERAL TO WALL OF BUILDING SERVED.

N ←



Foundation
not started.

5' 8' Deep
6 1/2' Deep
10' ↓ Approx. E Curb Line

169' ← Main Sewer
in 3rd S.E.

SIGNED R. F. Snyder
INSPECTOR FOR CITY

FILED AT ENGINEER'S OFFICE

5/7/48

REMARKS: _____

Nº 5119

OFFICE OF THE DIRECTOR OF PUBLIC SERVICE

PERMIT TO TAP SEWER

MASSILLON, OHIO, 4/23 1948
RECEIVED OF John Kenny FEE OF 2.00
FOR WHICH PERMISSION IS GRANTED same
TO TAP San. SEWER, ON THE E. SIDE
OF 3rd S.E. AVE., TYPE OF STREET Alley
ST.
THE PREMISES BEING LOT NO. 8202, HOUSE NO. 1128

WORK TO BE DONE IN ACCORDANCE WITH ORDINANCE No. 2323, DULY PASSED BY THE CITY COUNCIL, AND RULES OF THE DEPARTMENT OF PUBLIC SERVICE..

NAME OF CONTRACTOR Deana

Note. This permit covers work outside of building only. Any work inside walls of building is subject to Massillon Board of Health Regulations.