

Project Information

Surveyor Name	Matthew W. Adams	Certificate Number	00000000
Owner		Customer	City of Massillon
Drainage Area		PO Number	
Pipe Segment Reference		Date	11/6/2019 15:23
Street	Jamestown	City	Massillon
Comments			

Manhole

Upstream MH	Pump Siphon #30	Rim to Invert (U)	
Grade to Invert (U)		Rim to Grade (U)	
Downstream MH	Pump Pipe Inlet #30	Rim to Invert (D)	
Grade to Invert (D)		Rim to Grade (D)	
Sewer Use	Stormwater Pipe	Direction of Survey	Upstream

Pipe

Height (Diameter)	(30)	Width	
Shape	Circular	Material	Ductile Iron Pipe
Lining Method	None	Pipe Joint Length	
Total Length		Length Surveyed	57
Year Laid		Year Renewed	

Misc

Flow Control		Media Label	DVD
Purpose		Sewer Category	
Pre-Cleaning	No Pre-Cleaning	Date Cleaned	
Weather		Location Code	
Additional Info		Location Details	

Custom

Number of Taps	0	Number of Roots	0
Num Cracks / Fractures	0	Number of Broken / Holes / Collapse	0
Number of Deposits	0	Custom6	
Custom7		Struct Grade	
OM Grade		Overall Grade	

Pacp 6

Reverse Setup ID		Sheet (Group) Number	
Imperial Units (US)	True	Pressure Value	
Work Order		Project	
		Completed	No

Project:

Date: 11/6/2019 3:23:00 PM

Street: Jamestown

Length Surveyed: 57

Pacp Quick Overall Rating: 3A00

Height (Diameter): (30)

Street: Jamestown

Pipe Segment Reference:

Upstream MH: Pump Siphon #30

Downstream MH: Pump Pipe Inlet #30

Direction of Survey: Upstream

Material: Ductile Iron Pipe

Distance	Fault Observation	Picture
0.0	Special Chamber Remarks: Pump Siphon #2	
0.0	Water Level	
5.2	Surface Corrosion Metal Pipe Position: 5 To 7 Joint	
6.4	Surface Corrosion Metal Pipe Position: 5 To 7 Joint	
13.6	Surface Corrosion Metal Pipe Position: 2 To 12 Cont Defect: S01	

Distance	Fault Observation	Picture
29.4	Surface Corrosion Metal Pipe Position: 2 To 12 Cont Defect: F01	
34.1	Surface Corrosion Metal Pipe Position: 5 To 7 Joint	
37.6	General Observation Remarks: unable to complete inspection due to tractor getting stuck and grade change, City of Massillon employees have been made aware of no access to inlet side	
41.2	Miscellaneous General Observation Remarks: resuming inpection from previous stopping point	
41.2	Surface Damage Corrosion Position: 12 To 12 Joint Remarks: heaviest from 5-8 O'clock position	
44.2	Surface Damage Corrosion Position: 12 To 12 Cont Defect: S02 Joint Remarks: heaviest is at 5-8 O'clock positions	

Distance	Fault Observation	Picture
57.0	Surface Damage Corrosion Position: 12 To 12 Cont Defect: F02 Joint Remarks: heaviest is at 5-8 O'clock positions	
57.0	Access Point Other Remarks: Pump Pipe #30 Inlet Gate	

Created with the  report generator

Project:

Date: 11/6/2019 3:23:00 PM

Street: Jamestown

Length Surveyed: 57

Pacp Quick Overall Rating: 3A00

Height (Diameter): (30)

Street: Jamestown

Pipe Segment Reference:

Upstream MH: Pump Siphon #30

Downstream MH: Pump Pipe Inlet
#30

Direction of Survey: Upstream

Material: Ductile Iron Pipe

Severity
Light
Moderate
Average
Heavy
Severe

ID Number: Pump Pipe Inlet #30

(0.0) AOC - Special Chamber Remark: Pump
Siphon #2

(0.0) MWL - Water Level

(5.2) SCP - Surface Corrosion Metal Pipe -
Position: 5 To 7

(6.4) SCP - Surface Corrosion Metal Pipe -
Position: 5 To 7

(13.6) SCP - Surface Corrosion Metal Pipe -
Position: 2 To 12 - Cont Def: S01

(29.4) SCP - Surface Corrosion Metal Pipe -
Position: 2 To 12 - Cont Def: F01

(34.1) SCP - Surface Corrosion Metal Pipe -
Position: 5 To 7

(37.6) MGO - General Observation Remark: unable to complete inspection due to tractor getting stuck and grade change, City of Massillon employees have been made aware of no access to inlet side

(41.2) MGO - Miscellaneous General Observation
Remark: resuming inpection from previous
stopping point

(41.2) SCP - Surface Damage Corrosion -
Position: 12 To 12 Remark: heaviest from 5-8
O'clock position

(44.2) SCP - Surface Damage Corrosion -
Position: 12 To 12 - Cont Def: S02 Remark:
heaviest is at 5-8 O'clock positions

(57.0) SCP - Surface Damage Corrosion -
Position: 12 To 12 - Cont Def: F02 Remark:
heaviest is at 5-8 O'clock positions

(57.0) AZ - Access Point Other Remark: Pump Pipe
#30 Inlet Gate

Total Distance: 57



ID Number: Pump Siphon #30

Created with the  report generator

Videos Created for Session

_Pump Siphon 2-Pump Pipe Inlet 2_1162019-1524_U_35571.mp4 Size: 218 MB

Your browser does not support the video tag.

_Pump Siphon 30-Pump Pipe Inlet 30_12192019-1357_U_46103.mp4 Size: 179 MB

Your browser does not support the video tag.

Created with the  report generator