

B.M. Hyd at Oak St  
and Independence St  
Elev 197.64

San sewer from Elm St  
to Oak St. 50' long. 8" dia.  
Main line 100' W. to south of Elm St.  
from M.H. #15 to M.H. #19  
90° turn at M.H. #15

All laterals are 6"

B.M. Hyd at 1115 E Oak St  
Elev. 152.17

÷ OAK-STREET ÷  
SAN. SEWER FROM ELM  
ST. TO Sta. 6+03 M.H. #19

Scales Vert. 1"=5' Horiz. 1"=50'  
Field Book #37 Contractor Shullo Const. Co.  
Page 25 Stakes by Sam Jones  
Estimate 44 Inspector Jake Rauber  
Date Oct. 7-24 Drawn by H.A. Johnson

Laterals on South Side from  
M.H. #15 Sta. 0+00 to M.H. #19 Sta. 6+03  
Manhole #15 Sta. 0+00

|             |        |
|-------------|--------|
| Lateral #2  | 0+13   |
| " 4         | 1+18   |
| " 7         | 1+57   |
| Manhole #16 | 1+19.5 |
| Lateral #10 | 2+55   |
| Manhole #17 | 2+26   |
| Lateral #12 | 2+98   |
| " 13        | 3+17   |
| " 15        | 3+57   |
| " 17        | 4+05   |
| " 18        | 4+90   |
| " 20        | 5+33   |
| " 21        | 6+03   |
| Manhole #18 | 4+69.5 |
| " 19        | 6+03   |

B.M. Cor. SE Corner Wing Wall on bridge  
at Elm St. 153.74. Hydrant  
Independence & Oak 197.63

Lateral for Lot No. 4410 is 10' West of  
N.W. corner of lot and is 9' back  
of south side of lot. 5+31=50  
and is 13' deep.

Laterals on North Side from M.H. #15  
Sta. 0+00 to M.H. #19 Sta. 6+03  
Manhole #15 Sta. 0+00

|            |      |
|------------|------|
| Lateral #1 | 0+32 |
| " 3        | 0+77 |
| " 5        | 1+20 |
| " 7        | 1+39 |
| " 9        | 1+59 |
| " 11       | 2+87 |
| " 13       | 3+42 |
| " 15       | 4+03 |
| " 17       | 5+15 |
| " 19       | 6+03 |

