

20-27

No 9187

✓
FOLLOWING DATA TO BE ANSWERED BY INSPECTOR
AND SIGNED WHEN RETURNED

DATE INSPECTED

July 25 78

IF SO HOW AND LOCATION FROM
FIRST MANHOLE DOWN STREAM

HOUSE NO.

1929

SIZE OF PIPE USED

6

DISTANCE FROM FIRST MANHOLE
DOWN STREAM TO DITCH AT
CURB LINE AND DEPTH

WAS LATERAL AT CURB?

25 feet behind road

WAS ATTACHED TO MAIN

yes

NAME OF CONTRACTOR

Vapco

SHOW BY DIAGRAM RELATION OF LATERAL TO WALL OF BUILDING SERVED.



30 feet from north entrance

100 feet
3 feet deep
one pipe
to street one 300 Bend

SIGNED

9th St. SW
Inspector for City

FILED AT ENGINEER'S OFFICE

REMARKS