



CITY OF MASSILLON, OHIO

151 LINCOLN WAY EAST
MUNICIPAL GOVERNMENT ANNEX
CITY ADMINISTRATION BUILDING
MASSILLON, OHIO 44646
PHONE 330-830-1722 FAX 330-830-1786

PERMIT DATE:

3/12/2012

PERMIT NO.

4179

PERMIT TO TAP SANITARY SEWER

This permit is issued subject to the latest Codified Ordinances of the City of Massillon, OH. The City Engineer to be notified 24 hours in advance of start of work (330) 830-1722. All permits issued under this ordinance are void after 120 days from date of issuance.

RECEIVED OF:

PERMIT TYPE New

CONTRACTOR INFORMATION

SITE INFORMATION

CONTRACTOR: ALBORN EXCAVATING

OWNER'S NAME: LLOYD DEITZ

CONTACT: RICK

FULL STREET ADDRESS: 145 WALNUT ROAD SW

ADDRESS:

CITY LOT NUMBER OL 138

CITY:

PURPOSE OF CUT: SANITARY

STATE:

ZONING CLASS:

ZIP:

PHONE: (330) 268-9912

STREET SIDE: South

FAX:

SURETY:

PHONE OTHER:

SANITARY SEWER CONNECTION:

NOTE: This permit covers work outside of the building ONLY. Any work inside walls of the building is subject to the Massillon Board of Health Regulations.

USE: Commercial

SKETCH: DRAWING #:

DATE INSPECTED 3/9/2012

located on the SOUTH side of

WALNUT RD SW between

RT 21 and

ERIE ST S

Direction from downstream Manhole: NORTH

Distance from downstream Manhole: 38'

Connection Length: 85.00 (FEET)

Connection Depth: 3 (FEET)

Size of Sewer Pipe: 6 (INCHES)

Pipe Material: PVC

INSPECTORS NAME: JASON HAINES

INSPECTION REQUEST:

SANITARY SEWER PERMIT FEE: \$200.00

COMMENTS: ADDED WASH BAY AND OIL INTERCEPTOR FOR ODOT RDC

CAPACITY FEE: \$595.00

TOTAL COST: \$795.00

TWO WORKING DAYS BEFORE YOU DIG
Ohio Utilities Protection Service
Call 1-800-362-2764 Toll Free....
Non-Members must be called directly.

AUTHORIZED BY: DIRECTOR OF PUBLIC SAFETY AND SERVICE

ISSUED BY: Jason Haines

→ State Route 21 Northbound →

NORTH

↑ Embankment ↑ Up

Trunk sewer 60" ? Existing Manhole

Flow south

Right of Way Fence

38' from manhole

Existing 6" Lateral ties into trunk sewer

Tied on with fence 3 1/2' deep

6" x 6" wye

22°

4 1/2'

1000 Gal Oil Separator pre Cast

16'

22°

4" pipe SDR 35

5'

4" pipe

Reducer 4" to 6"

11' from building

2 1/2'

22°

4 1/2'

22°

25'

4'

450

28'

4'

from bldg.

clean out up

22°

4 x 6 FEMCO

Ex 4" clay from building

conc. pad

Door

#145 Walnut Road 000T Garage

← connects to floor drain inside building

Totals 6" Pipe : 85' 4" Pipe : 26'