



C&K Industrial Services, Inc.
5617 E. Schaaf Rd.
Independence, Ohio 44131
216-642-0055

PACP Report with Pipe Run and Incident Snapshots

Surveyed by: Mike Head	Certificate number: 123456	Owner: C & K Industrial Service, Inc	Customer:	Drainage area:	P/O number:	Sheet number:
Pipe segment ref.: SNG-4-3	Start date/time: 20220916 11:06	Street: BIG INDIAN DR	City: MASSILLON			
Location details:		Upstream MH No: 2183 SR21	Rim to invert:	Grade to invert:	Rim to grade:	
Pipe use: SS	Direction: D	Flow control:	Downstream MH No: 2497 SR21	Rim to invert:	Grade to invert:	Rim to grade:
Height: 72 in.	Width:	Shape: C	Material: RCP	Lining method:	Pipe joint length:	Total length: 1,016.800 ft.
Length surveyed: 1,016.800 ft.	Purpose:	Sewer category:				
Media label:	Pre-cleaning: N	Date cleaned:	Weather: 1	Location code:	Pressure value:	
Project name: CITY OF MASSILLON	Additional info:					


Grade	Structural:					O&M:					Overall:	
	Amount of Defects	Segment Grade	Pipe Rating	Quick Rating	Pipe Rating Index	Amount of Defects	Segment Grade	Pipe Rating	Quick Rating	Pipe Rating Index	Pipe Rating	Pipe Rating Index
1	24	24	344	2Z1C	1.9	1	1	601	3Z11	3.0	945	2.5
2	160	320				0	0					
3	0	0				200	600					
4	0	0				0	0					
5	0	0				0	0					

Observations

Distance	Video Ref.	PACP Code	Continuous	S/M/L	Value Inches (mm)		%	Joint	Circumferential Location		Rating	Image Ref.	Remarks
					1st	2nd			At/From	To			
0.0 ft.		AMH						☐	/			CITY OF MASSILLON-AMH '2183 SR21'-AMH '2497 SR21'-AMH at 0.0 ft.JPG	2183 SR21
0.0 ft.		MWL					20	☐	/			CITY OF MASSILLON-AMH '2183 SR21'-AMH '2497 SR21'-MWL at 0.0 ft.JPG	
5.5 ft.	00:01:06	DSF	S01				15	☐	5 / 7		3	CITY OF MASSILLON-AMH '2183 SR21'-AMH '2497 SR21'-DSF at 5.5 ft.JPG	
5.5 ft.	00:01:32	SSS	S02					☐	7 / 5		2	CITY OF MASSILLON-AMH '2183 SR21'-AMH '2497 SR21'-SSS at 5.5 ft.JPG	
726.7 ft.	00:20:50	SSS	F02					☐	7 / 5		2	CITY OF MASSILLON-AMH '2183 SR21'-AMH '2497 SR21'-SSS at 726.7 ft.JPG	
736.4 ft.	00:21:20	SSS	S03					☐	7 / 5		2	CITY OF MASSILLON-AMH '2183 SR21'-AMH '2497 SR21'-SSS at 736.4 ft.JPG	
816.2 ft.	00:24:36	SSS	F03					☐	7 / 5		2	CITY OF MASSILLON-AMH '2183 SR21'-AMH '2497 SR21'-SSS at 816.2 ft.JPG	


Observations

Distance	Video Ref.	PACP Code	Continuous	S/M/L	Value Inches (mm)		%	Joint	Circumferential Location		Rating	Image Ref.	Remarks
					1st	2nd			At/From	To			
883.5 ft.	00:27:23	SSC	S04					☐	7	5	1	CITY OF MASSILLON-AMH '2183 SR21'-AMH '2497 SR21'-SSC at 883.5 ft.JPG	
1,005.4 ft.	00:31:45	DSF	F01				15	☐	5	7	3	CITY OF MASSILLON-AMH '2183 SR21'-AMH '2497 SR21'-DSF at 1_005.4 ft.JPG	
1,005.4 ft.	00:31:59	LR					10	☐	/		1	CITY OF MASSILLON-AMH '2183 SR21'-AMH '2497 SR21'-LR at 1_005.4 ft.JPG	ENTERING MANHOLE
1,005.4 ft.	00:31:52	SSC	F04					☐	7	5	1	CITY OF MASSILLON-AMH '2183 SR21'-AMH '2497 SR21'-SSC at 1_005.4 ft.JPG	
1,008.8 ft.	00:33:06	MMC						☐	/			CITY OF MASSILLON-AMH '2183 SR21'-AMH '2497 SR21'-MMC at 1_008.8 ft.JPG	RCP TO BRICK
1,016.8 ft.	00:34:44	AMH						☐	/			CITY OF MASSILLON-AMH '2183 SR21'-AMH '2497 SR21'-AMH at 1_016.8 ft.JPG	2497 SR21



Mainline length: 1,016.800 ft.
Surveyed length: 1,016.800 ft.

Omitted: 1005.4 ft.




Photos



At: 0 ft. AMH - Manhole
Joint: No 2183 SR21



At: 0 ft. MWL - Miscellaneous Water Level
Joint: No 20 %



At: 5.5 ft. 5/7 DSF - Deposits Settled Fine
Joint: No 15 %



At: 5.5 ft. 7/5 SSS - Surface Damage Surface Spalling
Joint: No

Photos



At: 726.7 ft. 7/5 SSS - Surface Damage Surface Spalling
Joint: No



At: 736.4 ft. 7/5 SSS - Surface Damage Surface Spalling
Joint: No



At: 816.2 ft. 7/5 SSS - Surface Damage Surface Spalling
Joint: No



At: 883.5 ft. 7/5 SSC - Surface Spalling of Damage Coating
Joint: No

Photos



At: 1005.4 ft. DSF - Deposits Settled Fine
5/7

Joint: No 15 %



At: 1005.4 ft. LR - Line Right

Joint: No 10 % ENTERING MANHOLE



At: 1005.4 ft. SSC - Surface Spalling of Damage Coating
7/5

Joint: No



At: 1008.8 ft. MMC - Miscellaneous Material Change

Joint: No RCP TO BRICK

Photos



At: 1016.8 ft. AMH - Manhole
Joint: No 2497 SR21