SWPPP NOTES:

1. SITE DESCRIPTION: MASSILLON WESTSIDE ELEMENTARY SCHOOL
2. SITE LOCATION: 250 29TH STREET NW.
3. NPDES PERMIT NUMBER: OHC000005 3GCXXXXXAG (DID NOT RECEIVE YET)
4. AREA OF SITE: 61.24± ACRES, 11.6± ACRES DISTURBED
5. RECEIVING STREAM: UNNAMED TRIBUTARY TO TUSCARAWAS RIVER.
6. PRIOR USE: INTERMEDIATE & JUNIOR HIGH SCHOOL.
7. THIS SITE IS COMPRISED OF "B", "C" & "D" SOILS.
8. THE PRE-DEVELOPED RUNOFF CN IS 74 WITHIN THE DETENTION BASIN DRAINAGE AREA.
9. THE POST-DEVELOPED RUNOFF CN IS 90 WITHIN THE DETENTION BASIN DRAINAGE AREA.
10. THE POST-DEVELOPED IMPERVIOUS AREA WILL BE 13.11 ACRES WITHIN DETENTION BASIN DRAINAGE AREA.
10. ANTICIPATED START OF CONSTRUCTION: APRIL 2023
11. ANTICIPATED COMPLETION OF CONSTRUCTION: DECEMBER 2024

THE STORM WATER MANAGEMENT BASIN PRESENTED IN THESE CALCULATIONS HAS BEEN DESIGNED FOR THE MASSILLON WESTSIDE ELEMENTARY SCHOOL IN THE CITY OF MASSILLON. THE SITE IS COMPRISED OF TYPE "B", "C" & "D" SOILS ACCORDING TO THE USDA SOIL MAPS.

THE SITE IS GREATER THAN 2 ACRES, THEREFORE, WATER QUALITY TREATMENT IS REQUIRED. WATER QUALITY TREATMENT IS PROVIDED USING EXTENDED WET DETENTION (24+- HOUR DRAWDOWN).

NOTE:
INLET PROTECTION SHALL BE FLEXSTORM(TM) CATCH-IT(R) OR APPROVED EQUAL ONLY.

NOTE:
AT THE END OF THE PROJECT, AFTER PERMANENT VEGETATION HAS BEEN ESTABLISHED AND DISTURBED AREAS ARE STABILIZED, THE CONTRACTOR SHALL CLEAN ALL STORM SEWERS. THE CONTRACTOR SHALL VIDEO TAPE ALL STORM SEWERS. THE VIDEO SHALL BE PROVIDED TO THE PROJECT ENGINEER ALONG WITH THE ASBUILT SURVEY AND ASBUILT UNDERGROUND STORMWATER MANAGEMENT BASIN ROUTING CALCULATIONS FOR REVIEW. IF THE STORM SEWERS ARE FOUND TO HAVE SEDIMENT, THE CONTRACTOR SHALL CLEAN ALL UNACCEPTABLE STORM SEWERS AND PROVIDE NEW VIDEO OF CLEANED SEWERS. AS PART OF THE ASBUILTS, THE CONTRACTOR IS RESPONSIBLE TO PROVIDE A COMPLETE TOPOGRAPHIC ASBUILT SURVEY, PROVIDE AN UNDERGROUND STORMWATER MANAGEMENT SYSTEM VOLUME CERTIFICATION FOR EACH DETENTION BASIN, AND PREPARE ASBUILT STORMWATER ROUTING CALCULATIONS FOR EACH UNDERGROUND STOMRWATER MANAGEMENT BASIN. IF THE UNDERGROUND STORMWATER MANAGEMENT SYSTEMS DO NOT MEET THE DESIGN DISCHARGE RATES, THE CONTRACTOR SHALL REPAIR OR REGRADE THE STORMWATER MANAGEMENT BASINS AT THEIR COST AND PROVIDE UPDATED ASBUILT DOCUMENTS.

PROTECTION OF EXISTING UTILITIES
THE SITE CONTRACTOR MUST PROTECT AND SUPPORT ANY EXISTING UTILITIES WITHIN OR ADJACENT TO THE PROJECT AREA. UTILITIES MUST BE KEPT IN SERVICE AT ALL TIMES. ALL SERVICES TO EXISTING RESIDENCES MUST REMAIN AT ALL TIMES.

NON-SEDIMENT POLLUTION CONTROL NOTES:

1. ALL CONTRACTORS, INCLUDING SUBCONTRACTORS MUST BE MADE AWARE OF THE FOLLOWING GUIDELINES FOR HANDLING AND DISPOSAL OF HAZARDOUS AND CONSTRUCTION MATERIALS:
   - PREVENT SPILLS
   - COMPLETELY USE PRODUCTS WHEN POSSIBLE
   - FOLLOW PRODUCT LABEL INSTRUCTIONS FOR PROPER DISPOSAL
   - REMOVE LIDS FROM CANS AND BOTTLES WHEN DISPOSING IN THE TRASH
   - WHENEVER POSSIBLE, RECYCLE EXCESS WASTES
   - DO NOT POUR WASTE MATERIALS INTO STORM DRAINS, WATERWAYS OR INTO THE GROUND
   - DO NOT POUR WASTE MATERIALS INTO THE SINK, FLOOR DRAINS OR SEPTIC DRAINS
   - DO NOT BURRY CHEMICALS, CONTAINERS, OR CONSTRUCTION WASTE
   - DO NOT BURN CHEMICALS, CONTAINERS OR CONSTRUCTION WASTE
   - DO NOT MIX CHEMICALS TOGETHER
2. THE CONTRACTOR SHALL PROVIDE CONTAINERS FOR THE PROPER COLLECTION OF ALL WASTE MATERIALS INCLUDING CONSTRUCTION DEBRIS, TRASH, PETROLEUM PRODUCTS AND ANY HAZARDOUS MATERIALS USED ON-SITE. CONTAINSERS SHALL BE COVERED AND SHALL NOT LEAK. ALL WASTE MATERIAL SHALL BE DISPOSED OF IN ACCORDANCE WITH ALL FEDERAL, STATE AND LOCAL REQUIREMENTS.
3. MIXING, PUMPING, TRANSFERRING OR ANY OTHER HANDLING OF CONSTRUCTION CHEMICALS, SUCH AS FERTILIZER, LIME, ASPHALT, CONCRETE DRYING COMPOUNDS, AND ALL OTHER POTENTIALLY HAZARDOUS MATERIALS SHALL BE PERFORMED AWAY FROM SWALES, WATERCOURSES, STORM DRAINS OR SANITARY DRAINS.
4. EQUIPMENT FUELING AND MAINTENANCE/REPAIR SHALL BE PERFORMED IN THE DESIGNATED LOCATIONS ON THE PLANS. THE CONTRACTOR IS RESPONSIBLE TO EQUIP SUCH AREAS TO CATCHING SPILLS, RECYCLING OIL MATERIALS, AND PROVIDING SECONDARY CONTAINMENT FOR ALL PETROLEUM STORAGE TANKS. THESE AREAS MUST BE INSPECTED EVERY SEVEN DAYS AND WITHIN 24 HOURS OF A 0.5 INCHE OR GREATER RAIN EVENT TO VERIFY THERE ARE NO EXPOSED OR SPILLED MATERIALS WHICH COULD CONTAMINATE STORM WATER.
9. THE CONTRACTOR IS RESPONSIBLE TO PREPARE A SPILL PREVENTION CONTROL AND COUNTERMEASURE PLAN IN ACCORDANCE WITH PART II.D.3. OF THE OHIO EPA GENERAL CONSTRUCTION PERMIT OHC000004, FOR ALL SITES WHERE A SINGLE ABOVE GROUND TANK OF 660 GALLONS OR MORE, OR THE TOTAL ABOVE GROUND STORAGE EXCEEDS 1,320 GALLONS, OR 42,000 UNDERGROUND STORAGE IS LOCATED. CONTAMINATED SOILS MUST BE PROPERLY DISPOSED OF.
10. SPILLS ON PAVEMENT SHALL BE ABSORBED WITH SAWDUST OR KITTY LITTER AND DISPOSED OF WITH THE TRASH AT A LICENSED SANITARY LANDFILL. HAZARDOUS OR INDUSTRIAL WASTES, INCLUDING BUT NOT LIMITED TO SOLVENTS, GASOLINE, OIL-BASED PAINTS AND CEMENT CURING COMPOUNDS REQUIRE SPECIAL HANDLING. SPILLS SHALL BE REPORTED TO THE OHIO EPA (330-963-1200). SPILLS OF 25 GALLONS OR MORE OF PETROLEUM PRODUCTS SHALL BE REPORTED TO THE OHIO EPA, THE LOCAL FIRE DEPARTMENT AND THE LOCAL EMERGENCY PLANNING COMMITTEE WITHIN 30 MINUTES OF THE DISCOVERY OF THE RELEASE. ALL SPILLS WHICH CONTACTS WATERS OR THE STATE MUST BE REPORTED TO THE OHIO EPA.
11. IF SUBSTANCES SUCH AS OIL, DIESEL FUEL, HYDRAULIC FLUID, ANTIFREEZE, ETC. ARE SPILLED, LEAKED OR RELEASED ONTO THE SOIL, THE SOIL SHOULD BE DUG UP AND DISPOSED OF AT A LICENSED SANITARY LANDFILL OR OTHER APPROVED CONTAMINATED SOIL REMEDIATION FACILITY. DISPOSAL TO A CONSTRUCTION DEBRIS LANDFILL IS NOT PERMITTED. NOTE THAT STORM WATER RUNOFF ASSOCIATED WITH CONTAMINATED SOILS ARE NOT AUTHORIZED UNDER THE OHIO EPA'S GENERAL STORM WATER PERMIT FOR CONSTRUCTION ACTIVITIES.
12. THE CONTRACTOR MAY NOT BURN CONSTRUCTION MATERIALS, INCLUDING BUT NOT LIMITED TO MATERIALS CONTAINING RUBBER, GREASE, ASPHALT OR PETROLEUM PRODUCTS, SUCH AS TIRES, AUTO PARTS, PLASTICS OR PLASTIC COATED WIRE. (OAC 3745-19). OPEN BURNING WILL NOT BE PERMITTED FOR ANY REASON.
13. NO SOLID OR LIQUID WASTE, INCLUDING BUILDING MATERIALS, SHALL BE DISCHARGED IN STORM WATER RUNOFF.
14. UNDER NO CIRCUMSTANCE SHALL WASTEWATER FROM THE WASHOUT OF CONCRETE TRUCKS, STUCCO, PAINT, FORM RELEASE OILS, CURING COMPOUNDS , AND OTHER CONSTRUCTION MATERIALS BE DISCHARGED DIRECTLY TO A DRAINAGE CHANNEL, STORM SEWER OR SURFACE WATERS OF THE STATE.
15. UTILITY TRENCH AND GROUND WATER DEWATERING PRACTICES SHALL DISCHARGE PUMPED WATER TO THE STORMWATER MANAGEMENT BASIN. NO WATER REMOVED OR PUMPED DURING THE DEWATERING PROCESS SHALL BE FREE RELEASED FROM THE SITE.
16. DUST CONTROL IS THE RESPONSIBILITY OF THE CONTRACTOR. A DUST CONTROL PLAN SHOULD BE SUBMITTED TO CITY OF ELYRIA BY THE CONTRACTOR. OIL WILL NOT BE PERMITTED AS A DUST SUPPRESSANT MATERIAL.
17. CERTAIN ACTIVITIES ASSOCIATED WITH CONSTRUCTION WILL REQUIRE AIR PERMITS, INCLUDING BUT NOT LIMITED TO CRUSHERS, LARGE GENERATORS, ETC. THESE ACTIVITIES WILL REQUIRE SPECIFIC OHIO EPA AIR PERMITS OF INSTALLATION AND OPERATION. OPERATORS MUST OBTAIN THE REQUIRED APPROVAL AND/OR PERMITS PRIOR TO BEGINNING OF THE PROJECT.
18. ALL POLLUTANT CONTROLS, INCLUDING NON-SEDIMENT POLLUTION CONTROLS REQUIRED TO COMPLETE THIS PROJECT, (DUMPSTER, FUEL STORAGE, ETC.) MUST BE INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE OHIO RAINWATER AND LAND DEVELOPMENT MANUAL.
19. ALL BRICKS, HARDENED CONCRETE AND SOIL SHALL BE FREE OF WASTE FROM CONTAMINATION WHICH MAY LEACH CONSTITUENTS TO THE WATERS OF THE STATE.
20. ALL CONSTRUCTION AND DEMOLITION DEBRIS (C&DD) WASTE SHALL BE DISPOSED OF IN AN OHIO EPA APPROVED C&DD LANDFILL AS REQUIRED BY OHIO REVISED CODE (ORC) 3714.
21. DUST SUPPRESSANTS SHALL NOT BE APPLIED OR LOCATED NEAR CATCH BASINS FOR STORM SEWERS OR OTHER DRAINAGE WAYS.

EROSION CONTROL NOTES:

1. EROSION CONTROL NETTING SHALL BE INSTALLED IN ALL CONCENTRATED FLOW AREAS WITH THE EXCEPTION OF THE FIRST 50'.
2. ADDITIONAL EROSION CONTROL NOTES AND DETAILS CAN BE SEEN ON SHEET C-900.
3. PERIMETER CONTROLS SHALL BE IMPLEMENTED AS A FIRST STEP OF GRADING AND WITHIN 7 DAYS FROM THE START OF GRUBBING AND SHALL CONTINUE TO FUNCTION UNTIL UPLAND AREAS ARE STABILIZED.
4. DISTURBED AREAS WHICH WILL REMAIN UNWORKED FOR A PERIOD OF 14 DAYS OR MORE SHALL BE STABILIZED WITH SEEDING AND MULCHING OR OTHER APPROPRIATE MEANS WITHIN 7 DAYS.
5. EROSION CONTROL BLANKETS / MATTING SHALL BE USED ON DITCHES GREATER THAN 1.5% AND ALL OTHER SLOPES GREATER THAN 6% GRADE.
6. CONCRETE WASH OUT WATER MUST BE HAULED BACK TO THE PLANT FOR DISPOSAL.
7. NO SOLID OR LIQUID WASTE SHALL BE DISCHARGED INTO STORM WATER RUNOFF.
8. EFFLUENT FROM TRENCH DE-WATERING OPERATIONS MUST DISCHARGE TO A SEDIMENT BASIN OR THROUGH A FILTRATION DEVICE SUCH AS A "DIRT BAG".
9. OFF-SITE VEHICLE TRACKING SEDIMENT SHALL BE MINIMIZED. CONSTRUCTION VEHICLES ARE LIMITED TO THE CONSTRUCTION ACCESS DRIVE(S) NOTED ON THE PLAN.
10. ALL EROSION AND SEDIMENT CONTROL PRACTICES MUST MEET THE STANDARDS AND SPECIFICATIONS OF THE OHIO RAINWATER AND LAND DEVELOPMENT HANDBOOK (CURRENT EDITION).
11. OTHER EROSION AND SEDIMENT CONTROL ITEMS MAY BE NECESSARY DUE TO ENVIRONMENTAL CONDITIONS.
12. REGULAR INSPECTION AND MAINTENANCE WILL BE PROVIDED FOR ALL EROSION AND SEDIMENT CONTROL PRACTICES. PERMANENT RECORDS OF MAINTENANCE AND INSPECTIONS MUST BE KEPT THROUGHOUT THE CONSTRUCTION PERIOD. INSPECTIONS MUST BE MADE A MINIMUM OF ONCE EVERY 7 DAYS AND IMMEDIATELY AFTER STORM EVENTS GREATER THAN 0.5 INCHES OF RAIN IN A 24-HOUR PERIOD. PROVIDE NAME OF INSPECTOR, MAJOR OBSERVATIONS, DATE OF INSPECTION AND CORRECTIVE MEASURES TAKEN.
13. WINTERIZATION – ANY DISTURBED AREA THAT IS NOT GOING TO BE WORKED FOR 14 DAYS OR MORE MUST BE SEEDED AND MULCHED BY NOVEMBER 1 OR MUST HAVE A DORMANT SEEDING OR MULCH COVER APPLIED BETWEEN NOVEMBER 1 AND MARCH 1.

REGULAR INSPECTIONS AND MAINTENANCE BY THE DEVELOPER OR THEIR REPRESENTATIVE SHALL BE PROVIDED FOR ALL TEMPORARY AND PERMANENT EROSION AND SEDIMENT CONTROL PRACTICES. PERMANENT RECORDS OF MAINTENANCE AND INSPECTION ACTIVITIES SHALL BE KEPT ON-SITE THROUGHOUT THE CONSTRUCTION PERIOD. INSPECTIONS MUST BE MADE AT A MINIMUM OF ONCE EVERY 7 DAYS AND IMMEDIATELY AFTER STORM EVENTS GREATER THAN 0.5 INCHES OF RAIN IN A 24-HOUR PERIOD. PROVIDE NAME OF QUALIFIED INSPECTOR, DATE OF INSPECTION, MAJOR OBSERVATIONS (IDENTIFY TYPE AND LOCATION OF EACH SEPARATE BMP REQUIRING ATTENTION, DESCRIBE CONDITION OF DAMAGED BMP, SPECIFY TYPE OF REMEDIAL ACTION REQUIRED, ETC.), AND SPECIFIC CORRECTIVE MEASURES TAKEN SINCE THE TIME OF THE PREVIOUS INSPECTION TO ACHIEVE COMPLIANCE WITH THE REQUIREMENTS OF THE SITE'S APPROVED PLAN AND THE "RAINWATER AND LAND DEVELOPMENT MANUAL."
MAINTENANCE SHALL OCCUR AS DETAILED BELOW:

WHEN PRACTICES REQUIRE REPAIR OR MAINTENANCE. IF THE INSPECTION REVEALS THAT A CONTROL PRACTICE IS IN NEED OF REPAIR OR MAINTENANCE, WITH THE EXCEPTION OF A SEDIMENT-SETTLING POND, IT MUST BE REPAIRED OR MAINTAINED WITHIN THREE (3) DAYS OF THE INSPECTION. SEDIMENT SETTLING PONDS MUST BE REPAIRED OR MAINTAINED WITHIN TEN (10) DAYS OF THE INSPECTION.

WHEN PRACTICES FAIL TO PROVIDE THEIR INTENDED FUNCTION. IF THE INTERNAL INSPECTION REVEALS THAT A CONTROL PRACTICE FAILS TO PERFORM ITS INTENDED FUNCTION AND THAT ANOTHER, MORE APPROPRIATE CONTROL PRACTICE IS REQUIRED, THE SWPPP PLAN MUST BE AMENDED AND THE NEW CONTROL PRACTICE MUST BE INSTALLED WITHIN TEN (10) DAYS OF THE INSPECTION.

WHEN PRACTICES DEPICTED ON THE ABBREVIATED SWPPP PLAN ARE NOT INSTALLED. IF THE INTERNAL INSPECTION REVEALS THAT A CONTROL PRACTICE HAS NOT BEEN IMPLEMENTED IN ACCORDANCE WITH THE SCHEDULE, THE CONTROL PRACTICE MUST BE IMPLEMENTED WITHIN TEN (10) DAYS FROM THE DATE OF THE INSPECTION. IF THE INSPECTION REVEALS THAT THE PLANNED CONTROL PRACTISE IS NOT NEEDED, THE RECORD MUST CONTAIN A STATEMENT OF EXPLANATION AS TO WHY THE CONTROL PRACTICE IS NOT NEEDED.

INSPECTION RECORDS SHALL BE KEPT FOR A MINIMUM OF THREE (3) YEARS FOLLOWING THE COMPLETION OF THE PROJECT.

NOTES:

1. AT THE END OF THE PROJECT, THE STORMWATER MANAGEMENT BASIN, UNDERGROUND CHAMBER SYSTEM, CATCH BASINS, AND STORM SEWERS SHALL BE CLEANED OF ANY SEDIMENT.
2. ANY REVISIONS TO BMP'S OR CHANGES TO SEQUENCE OF CONSTRUCTION BEING PROPOSED BY CONTRACTOR MUST BE APPROVED BY THE PROJECT ENGINEER PRIOR TO CONSTRUCTION.
3. IMPLEMENTATION OF EROSION AND SEDIMENT CONTROLS SHALL CONFORM TO THE REQUIREMENTS OF THE OHIO EPA NPDES CONSTRUCTION GENERAL PERMIT #OHC000005 AND THE CITY OF ALLIANCE CODIFIED ORDINANCES. IF A CONFLICT EXISTS REGARDING THE EROSION AND SEDIMENT CONTROL PRACTICES, THE MORE RESTRICTIVE SHALL APPLY.

SUPPLEMENTAL SWP3 NOTES:

1. ANY DISTURBED AREA MORE THAN 50' AWAY FROM THE EXISTING STREAM THAT WILL REMAIN DORMANT FOR MORE THAN 14 DAYS MUST BE SEEDED AND MULCHED WITHIN 7 DAYS OF THE LAST EARTHMOVING ACTIVITY IN THAT AREA.
2. ANY DISTURBED AREA LESS THAN 50' AWAY FROM THE EXISTING STREAM THAT WILL REMAIN DORMANT FOR MORE THAN 14 DAYS MUST BE SEEDED AND MULCHED WITHIN 2 DAYS OF THE LAST EARTHMOVING ACTIVITY IN THAT AREA.
3. ALL DISTURBED AREAS THAT REMAIN DORMANT MORE THAN 14 DAYS MUST BE SEEDED AND MULCHED WITHIN 7 DAYS OF THE LAST EARTHMOVING ACTIVITY.
4. AN INSPECTION CHECKLIST WILL BE COMPLETED AND SIGNED BY THE INSPECTOR AFTER EVERY INSPECTION. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO MAINTAIN RECORDS OF THESE SIGNED INSPECTION CHECKLISTS.
5. IF THE SITE IS STABILIZED, AND WILL BE DORMANT FOR A LONG PERIOD OF TIME, AND THE CONTRACTOR WOULD LIKE TO PERFORM LESS FREQUENT INSPECTIONS, A WAIVER REQUEST MUST BE SUBMITTED TO THE OHIO EPA TO REDUCE INSPECTION FREQUENCY TO MONTHLY INSPECTIONS.

CONSTRUCTION SEQUENCE

1. CONTACT STARK SOIL & WATER CONSERVATION DISTRICT TO SCHEDULE A PRE-CONSTRUCTION MEETING AT (330) 451-7645 PRIOR TO ANY EARTH MOVING ACTIVITY.
2. INSTALL CONSTRUCTION DRIVE. SPECIFICATIONS TO BE FOUND ON SHEET C-900.
3. INSTALL PERIMETER SILT FENCE/SILT SOCK IN PLACES SHOWN ON PLANS.
4. PERFORM DEMOLITION OPERATIONS.
5. INSTALL TEMPORARY SEDIMENT BASIN. SEE DETAILS ON SHEETS C-700.
6. PERFORM EARTHWORK AND MASS GRADING OPERATIONS.
7. INSTALL INLET PROTECTION TO PROTECT SEWERS.
8. INSTALL SILT FENCE IN SPECIFIED LOCATIONS.
9. FERTILIZE, SEED, AND MULCH ALL DISTURBED AREAS WHERE GRADING IS COMPLETED. SPECIFICATIONS TO BE FOUND ON SHEET C-900.
10. INSTALL UNDERGROUND UTILITIES.
11. INSTALL FLEXSTORM CATCH-IT(R) INLET PROTECTION IN EACH STORM STRUCTURE AS IT IS INSTALLED.
12. FERTILIZE, SEED, AND MULCH ALL DISTURBED AREAS PREVIOUSLY NOT SEEDED.
13. PERFORM PAVING OPERATIONS.
14. FERTILIZE, SEED, AND MULCH OTHER AREAS THAT WILL REMAIN UNDISTURBED FOR MORE THAN 14 DAYS.
15. INSTALL SILT FENCE PROTECTION AND/OR MANUFACTURED INLET PROTECTION AROUND INLET BASINS. FENCING SHALL BE PLACED A DISTANCE EQUAL TO ITS HEIGHT AWAY FROM INLET GRATE.
16. FERTILIZE, SEED, AND MULCH ALL DISTURBED AREAS PREVIOUSLY NOT SEEDED.
17. MAINTAIN EROSION CONTROL PRACTICES UNTIL VEGETATION IS ESTABLISHED OVER ALL DISTURBED AREAS.
18. ONCE VEGETATION HAS BEEN ESTABLISHED, AS-BUILT THE STORMWATER MANAGEMENT BASIN. CLEAN OUT STORM SEWERS. PROVIDE VIDEO EVIDENCE OF CLEAN AND OPERATIONAL STORM SEWER.
19. ASBUILT DETENTION FACILITIES TO ENSURE THEY ARE BUILT TO THE DESIGN PLANS AND MEET THE DESIGN CALCULATIONS FOR WATER QUALITY TREATMENT AND RUNOFF CONTROL.
20. ONCE CONSTRUCTION IS COMPLETE, PRIOR TO FILING A NOTICE OF TERMINATION, AND INITIAL INSPECTION REPORT OF THE SYSTEM MUST BE SUBMITTED TO STARK SOIL & WATER CONSERVATION DISTRICT TO CONFIRM THAT THE SYSTEM IS CLEAN.

SWP3 CERTIFICATION:
I, THE UNDERSIGNED, CERTIFY UNDERPENALTY OF LAW THAT THIS DOCUMENT AND ALL ATTACHMENTS WERE PREPARED UNDER MY DIRECTION OR SUPERVISION IN ACCORDANCE WITH A SYSTEM DESIGNED TO ASSURE THAT QUALIFIED PERSONNEL PROPERLY GATHERED AND EVALUATED THE INFORMATION SUBMITTED. BASED ON MY INQUIRY OF THE PERSON OR PERSONS WHO MANAGED THE SYSTEM, OR THOSE PERSONS DIRECTLY RESPONSIBLE FOR GATHERING THE INFORMATION, THE INFORMATION SUBMITTED IS, TO THE BEST OF MY KNOWLEDGE AND BELIEF, TRUE, ACCURATE, AND COMPLETE. I AM AWARE THAT THERE ARE SIGNIFICANT PENALTIES FOR SUBMITTING FALSE INFORMATION, INCLUDING THE POSSIBILITY OF FINE AND IMPRISONMENT FOR KNOWING VIOLATIONS.

_____ _____
SIGNATURE (OWNER) DATE

_____
PRINT (OWNER)

NOTE:
- SEE GRADING PLAN BY BEHNKE LANDSCAPE ARCHITECTURE FOR FINAL GRADES, SITE DEMOLITION AND SITE LAYOUT DETAILS.

— PLAN PREPARED BY —
LEWIS LAND PROFESSIONALS INC.
CIVIL ENGINEERING LAND SURVEYING
8691 WADSWORTH ROAD SUITE 100
WADSWORTH, OH 44281 (330) 335-8232

OHIO811.org Before You Dig

22-071_SWP3 PLAN.DWG

ARCHITECTURAL VISION GROUP, LTD
ARCHITECTS • PLANNERS
23850 SPERRY DRIVE CLEVELAND, OHIO 44145

PROJECT NO 2203-1

PROFESSIONAL SEAL:

CONSULTANT:

LEWIS LAND PROFESSIONALS
Civil Engineering & Land Surveying
8691 WADSWORTH ROAD SUITE 100
WADSWORTH, OH 44281
PH (330) 335-8232
FX (330) 335-0242
WWW.LANDPROS-INC.COM

MASSILON CITY SCHOOL
WEST SIDE CAMPUS
250 29th St NW, Massillon, OH 44647

MARK	DATE	DESCRIPTION
	03.30.23	PLAN REVIEW & ESP
	09.16.22	ISSUED AS C-ARLY SITE PACKAGE

PROJECT NO	2203-1
DRAWN BY	
CHECKED BY	
DATE	09.16.2022

STORMWATER POLLUTION PREVENTION PLAN NOTES

SCALE: 1" = 40'

SHEET NO
C-801