PANELBOARD: 1H1

LOCATION: ELEC. RM B-117A
MOUNTING: SURFACE
MAIN DEVICE: MLO
BUS AMPS: 100A
VOLTAGE: 480Y/277 V. 3 ø 4 W.
A.I.C. RATING: 22K
SPECIAL:

LOAD DESCRIPTION	BKR	POLES	CKT	PHASE A kVA		PHASE B kVA		PHASE C kVA		CKT	POLES	BKR	LOAD DESCRIPTION
LTG - ART,MUSIC,PE STR	20 A	1	1	0.3	0.5					2	1	20 A	LTG - GYM
LTG - CORRIDOR B	20 A	1	3			1.3	0.6			4	1	20 A	LTG - KITCHEN
LTG - C. WRK RM, C. STR	20 A	1	5					0.2	0.0	6	1	20 A	LTG - EXTERIOR
LTG - MEDIA CENTER	20 A	1	7	0.7	0.8					8	1	20 A	LTG - B113,123,125
LTG - DINING	20 A	1	9			2.6	0.3			10	1	20 A	LTG - GYM
LTG - MUSIC	20 A	1	11					1.0	1.5	12	1	20 A	LTG - SITE
LTG - MUSIC B104	20 A	1	13	0.0	1.5					14	1	20 A	LTG - SITE
LTG - ART B-102	20 A	1	15			0.8	1.5			16	1	20 A	LTG - SITE
LTG - ART B-102	20 A	1	17					0.0	1.3	18	1	20 A	LTG - SITE
LTG - SITE	20 A	1	19	1.5	0.5					20	1	20 A	LTG - SITE
LTG - SITE	20 A	1	21			1.3	0.0			22	1	20 A	SPARE
LTG - SITE	20 A	1	23					1.0	0.0	24	1	20 A	SPARE
LTG - SITE	20 A	1	25	0.8	0.0					26	1	20 A	SPARE
LTG - SITE	20 A	1	27			0.5	0.0			28	1	20 A	SPARE
SPARE	20 A	1	29					0.0	0.0	30	1	20 A	SPARE
		TOTAL LOAD:		7 kVA		9 kVA		5 kVA					
		TOTAL AMPS:		25 A		32 A		18 A					

LOAD CLASSIFICATION	CONNECTED	DEMAND	ESTIMATED	PANEL TOTALS	
Lighting	0 VA	0.00%	0 VA		
Other	0 VA	0.00%	0 VA	CONNECTED LOAD:	20048 VA
				ESTIMATED DEMAND:	16191 VA
				CONNECTED CURRENT:	24 A
				EST. DEMAND CURRENT:	19 A

NOTES:

PANELBOARD: 1H2

LOCATION: ELEC CL A-132
MOUNTING: SURFACE
MAIN DEVICE: MLO
BUS AMPS: 100A
VOLTAGE: 480Y/277 V. 3 ø 4 W.
A.I.C. RATING: 22k
SPECIAL:

LOAD DESCRIPTION	BKR	POLES	CKT	A		B		C		CKT	POLES	BKR	LOAD DESCRIPTION
LTG - CLASS A101,103	20 A	1	1	1.1	0.8					2	1	20 A	LTG - OFFICES/CLINIC
LTG - CLASS...	20 A	1	3			1.3	0.6			4	1	20 A	LTG - CLASS A106,TL,IMS
SPARE	20 A	1	5					0.0	2.5	6	1	20 A	LTG - ELA AREA A
LTG - CORRIDOR A	20 A	1	7	0.5	1.1					8	1	20 A	LTG - CLASS C102,104
LTG - CLASS...	20 A	1	9			1.4	1.1			10	1	20 A	LTG - CLASS C114,116
LTG - CLASS C113,115	20 A	1	11					1.1	0.8	12	1	20 A	LTG - CLASS C109,TL,SG
LTG - CLASS C101,IMS	20 A	1	13	0.7	0.9					14	1	20 A	LTG - CLASS A135,137
LTG - MOTOR RM, INTER.	20 A	1	15			0.3	1.9			16	1	20 A	LTG - ELA AREA C
LTG - EXTERIOR	20 A	1	17					1.2	0.0	18	1	20 A	LTG - EXTERIOR
LTG - CLASS A102,104	20 A	1	19	0.8	0.0					20	1	20 A	SPARE
SPARE	20 A	1	21			0.0	0.0			22	1	20 A	SPARE
SPARE	20 A	1	23					0.0	0.0	24	1	20 A	SPARE
SPARE	20 A	1	25	0.0	0.0					26	1	20 A	SPARE
SPARE	20 A	1	27			0.0	0.0			28	1	20 A	SPARE
SPARE	20 A	1	29					0.0	0.0	30	1	20 A	SPARE
		TOTAL LOAD:		6 kVA		7 kVA		6 kVA					
		TOTAL AMPS:		21 A		24 A		20 A					

LOAD CLASSIFICATION	CONNECTED	DEMAND	ESTIMATED	PANEL TOTALS	
Other	0 VA	0.00%	0 VA		
				CONNECTED LOAD:	18062 VA
				ESTIMATED DEMAND:	8272 VA
				CONNECTED CURRENT:	22 A
				EST. DEMAND CURRENT:	10 A

NOTES:

PANELBOARD: 1HE1

LOCATION: ELEC. RM B-117A
MOUNTING: SURFACE
MAIN DEVICE: MLO
BUS AMPS: 250A
VOLTAGE: 480Y/277 V. 3 ø 4 W.
A.I.C. RATING: 25k
SPECIAL:

LOAD DESCRIPTION	BKR	POLES	CKT	PHASE A kVA		PHASE B kVA		PHASE C kVA		CKT	POLES	BKR	LOAD DESCRIPTION
			1	0.0	0.0					2			
SPARE	20 A	3	3			0.0	0.0			4	3	30 A	SPARE
			5					0.0	0.0	6			
SPARE	20 A	1	7	0.0	--					8	1	--	SPACE
SPARE	20 A	1	9			0.0	--			10	1	--	SPACE
SPARE	20 A	1	11					0.0	--	12	1	--	SPACE
SPARE	20 A	1	13	0.0	--					14	1	--	SPACE
SPARE	20 A	1	15			0.0	--			16	1	--	SPACE
SPARE	20 A	1	17					0.0	--	18	1	--	SPACE
			19	0.0	0.0					20			
TRANSFORMER "T3"	170 A	3	21			0.0	0.0			22	3	100 A	SPARE
			23					0.0	0.0	24			
		TOTAL LOAD:		0 kVA		0 kVA		0 kVA					
		TOTAL AMPS:		0 A		0 A		0 A					

LOAD CLASSIFICATION	CONNECTED	DEMAND	ESTIMATED	PANEL TOTALS	
				CONNECTED LOAD:	0 VA
				ESTIMATED DEMAND:	0 VA
				CONNECTED CURRENT:	0 A
				EST. DEMAND CURRENT:	0 A

NOTES: PROVIDE INTEGRAL TVSS.

PANELBOARD: 1HM1

LOCATION: ELEC. RM B-117A
MOUNTING: SURFACE
MAIN DEVICE: MLO
BUS AMPS: 100 A
VOLTAGE: 480Y/277 V. 3 ø 4 W.
A.I.C. RATING: 22k
SPECIAL:

LOAD DESCRIPTION	BKR	POLES	CKT	A		B		C		CKT	POLES	BKR	LOAD DESCRIPTION
FPB-B-105	20 A	1	1	0.8	0.8					2	1	20 A	FPB-B-104
FPB-B-103C	20 A	1	3			1.2	0.8			4	1	20 A	FPB-B-102
FPB-B-103B	20 A	1	5					1.2	1.2	6	1	20 A	FPB-B-103A
FPB-B-105B	20 A	1	7	0.8	0.6					8	1	20 A	FPB-B-101
SPARE	20 A	1	9			0.0	0.0			10	1	20 A	SPARE
SPARE	20 A	1	11					0.0	0.0	12	1	20 A	SPARE
SPARE	20 A	1	13	0.0	0.0					14	1	20 A	SPARE
SPARE	20 A	1	15			0.0	0.0			16	1	20 A	SPACE
SPARE	20 A	1	17					0.0	0.0	18	1	20 A	SPACE
SPARE	20 A	1	19	0.0	0.0					20	1	20 A	SPACE
SPARE	20 A	1	21			0.0	0.0			22	1	20 A	SPACE
SPARE	20 A	1	23					0.0	0.0	24	1	20 A	SPACE
SPARE	20 A	1	25	0.0	0.0					26	1	20 A	SPACE
SPARE	20 A	1	27			0.0	0.0			28	1	20 A	SPACE
SPARE	20 A	1	29					0.0	0.0	30	1	20 A	SPACE
SPARE	20 A	1	31	0.0	0.0					32	1	20 A	SPACE
SPARE	20 A	1	33			0.0	0.0			34	1	20 A	SPACE
SPARE	20 A	1	35					0.0	0.0	36	1	20 A	SPACE
SPARE	20 A	1	37	0.0	0.0					38	1	20 A	SPACE
SPARE	20 A	1	39			0.0	0.0			40	1	20 A	SPACE
SPARE	20 A	1	41					0.0	0.0	42	1	20 A	SPACE
		TOTAL LOAD:		3 kVA		2 kVA		2 kVA					
		TOTAL AMPS:		11 A		7 A		9 A					

LOAD CLASSIFICATION	CONNECTED	DEMAND	ESTIMATED	PANEL TOTALS	
MECHANICAL	7400 VA	100.00%	7400 VA		
				CONNECTED LOAD:	7400 VA
				ESTIMATED DEMAND:	7400 VA
				CONNECTED CURRENT:	9 A
				EST. DEMAND CURRENT:	9 A

NOTES: PANEL SHALL BE SINGLE TUB CONSTRUCTION.

PANELBOARD: 1HM2

LOCATION: ELEC. CL. A-220
MOUNTING: SURFACE
MAIN DEVICE: MLO
BUS AMPS: 100A
VOLTAGE: 480Y/277 V. 3 ø 4 W.
A.I.C. RATING: 22k
SPECIAL:

LOAD DESCRIPTION	BKR	POLES	CKT	A		B		C		CKT	POLES	BKR	LOAD DESCRIPTION
FPB-A-101	20 A	1	1	0.6	0.6					2	1	20 A	FPB-A-103
FPB-A-105	20 A	1	3			0.6	0.6			4	1	20 A	FPB-A-107
FPB-A-109	20 A	1	5					0.6	0.6	6	1	20 A	FPB-A-102
FPB-A-104	20 A	1	7	0.6	0.6					8	1	20 A	FPB-A-005B
FPB-A-005A	20 A	1	9			0.6	0.6			10	1	20 A	FPB-A-135
FPB-A-137	20 A	1	11					0.6	0.6	12	1	20 A	FPB-C-102
FPB-C-101	20 A	1	13	0.6	0.6					14	1	20 A	FPB-C-104
FPB-C-001	20 A	1	15			0.6	0.6			16	1	20 A	FPB-C-106
FPB-C-109	20 A	1	17					0.2	0.6	18	1	20 A	FPB-C-112
FPB-C-113	20 A	1	19	0.6	0.6					20	1	20 A	FPB-C-114
FPB-C-115	20 A	1	21			0.6	0.6			22	1	20 A	FPB-C-116
FPB-C-002	20 A	1	23					0.8	0.0	24	1	20 A	SPARE
SPARE	20 A	1	25	0.0	0.0					26	1	20 A	SPARE
SPARE	20 A	1	27			0.0	0.0			28	1	20 A	SPARE
SPARE	20 A	1	29					0.0	0.0	30	1	20 A	SPARE
SPARE	20 A	1	31	0.0	0.0					32	1	20 A	SPARE
SPARE	20 A	1	33			0.0	0.0			34	1	20 A	SPARE
SPARE	20 A	1	35					0.0	0.0	36	1	20 A	SPARE
SPARE	20 A	1	37	0.0	0.0					38	1	20 A	SPARE
SPARE	20 A	1	39			0.0	0.0			40	1	20 A	SPARE
SPARE	20 A	1	41					0.0	0.0	42	1	20 A	SPARE
		TOTAL LOAD:		5 kVA		5 kVA		4 kVA					
		TOTAL AMPS:		18 A		18 A		14 A					

LOAD CLASSIFICATION	CONNECTED	DEMAND	ESTIMATED	PANEL TOTALS	
MECHANICAL	13600 VA	100.00%	13600 VA		
				CONNECTED LOAD:	13600 VA
				ESTIMATED DEMAND:	13600 VA
				CONNECTED CURRENT:	16 A
				EST. DEMAND CURRENT:	16 A

NOTES: PANEL SHALL BE SINGLE TUB CONSTRUCTION.

PANELBOARD: 1HS1

LOCATION: ELEC. RM B-117A
MOUNTING: SURFACE
MAIN DEVICE: MCB
BUS AMPS: 150A
VOLTAGE: 480Y/277 V. 3 ø 4 W.
A.I.C. RATING: 22k
SPECIAL:

LOAD DESCRIPTION	BKR	POLES	CKT	PHASE A kVA		PHASE B kVA		PHASE C kVA		CKT	POLES	BKR	LOAD DESCRIPTION
LTG - GYM	20 A	1	1	0.5	0.3					2	1	20 A	LTG - CORRIDOR B,RR...
LTG - MECH,ELEC,TECH	20 A	1	3			1.3	0.6			4	1	20 A	LTG - KITCHEN
LTG - DINING	20 A	1	5					0.6	0.0	6	1	20 A	LTG - CORRIDOR B-002
LTG - EXTERIOR ENT. B	20 A	1	7	0.2	0.6					8	1	20 A	LTG - MOTOR RM, INT
LTG - EXTERIOR GYM	20 A	1	9			0.0	0.0			10	1	20 A	LIGHTING - EXTERIOR
LTG - EXTERIOR ELEC....	20 A	1	11					0.4	0.4	12	1	20 A	LTG - MEDIA CENTER
LTG - EXT MECH,DINING	20 A	1	13	0.3	0.0					14	1	20 A	SPARE
SPARE	20 A	1	15			0.0	0.0			16	1	20 A	SPARE
SPARE	20 A	1	17					0.0	0.0	18	1	20 A	SPARE
			19	0.0	0.0					20			
SPARE	60 A	3	21			0.0	0.0			22	3	45 A	TRANSFORMER "T2"
			23					0.0	0.0	24			
			25	0.0	0.0					26			
PANEL "2HS1"	60 A	3	27			0.0	0.0			28	3	60 A	PANEL "1HS2"
			29					0.0	0.0	30			
		TOTAL LOAD:		2 kVA		2 kVA		1 kVA					
		TOTAL AMPS:		7 A		7 A		5 A					

LOAD CLASSIFICATION	CONNECTED	DEMAND	ESTIMATED	PANEL TOTALS	
Other	0 VA	0.00%	0 VA		
				CONNECTED LOAD:	5314 VA
				ESTIMATED DEMAND:	3810 VA
				CONNECTED CURRENT:	6 A
				EST. DEMAND CURRENT:	5 A

NOTES: PROVIDE INTEGRAL TVSS.

PANELBOARD: 1HS2

LOCATION: ELEC CL A-132
MOUNTING: SURFACE
MAIN DEVICE: MLO
BUS AMPS: 100A
VOLTAGE: 480/277 Wye V. 3 o ...
A.I.C. RATING: 22k
SPECIAL:

LOAD DESCRIPTION	BKR	POLES	CKT	A		B		C		CKT	POLES	BKR	LOAD DESCRIPTION
LTG - CORRIDOR A....	20 A	1	1	0.5	0.3					2	1	20 A	LTG - CLASS RR AREA C
LTG - CLASS RR AREA C	20 A	1	3			0.3	1.2			4	1	20 A	LTG - ELA AREA C
LTG - ELEVATOR PIT	20 A	1	5					0.7	0.7	6	1	20 A	LTG - RR A114, 112,110
LTG - MAIN ENTRY	20 A	1	7	0.6	0.2					8	1	20 A	LTG - STAIRS
LIGHTING - EXTERIOR	20 A	1	9			0.0	0.1			10	1	20 A	LTG - STAIRS
LTG - A126,A126J, TCHRM	20 A	1	11					2.0	0.3	12	1	20 A	LTG - VEST. A009 ENT.
LTG - EXTERIOR A003	20 A	1	13	0.2	0.2					14	1	20 A	LTG - ENTER. C003 ELA
LTG - VESTIBULE A-001	20 A	1	15			0.0	0.0			16	1	20 A	LTG - ELA AREA A
SPACE	--	1	17					--	--	18	1	--	SPACE
SPACE	--	1	19	--	--					20	1	--	SPACE
SPACE	--	1	21			--	--			22	1	--	SPACE
SPACE	--	1	23					--	--	24	1	--	SPACE
		TOTAL LOAD:		2 kVA		2 kVA		3 kVA					
		TOTAL AMPS:		8 A		6 A		11 A					

LOAD CLASSIFICATION	CONNECTED	DEMAND	ESTIMATED	PANEL TOTALS	
Lighting	241 VA	100.00%	241 VA		
Other	0 VA	0.00%	0 VA	CONNECTED LOAD:	6718 VA
				ESTIMATED DEMAND:	4451 VA
				CONNECTED CURRENT:	8 A
				EST. DEMAND CURRENT:	5 A

NOTES: PROVIDE INTEGRAL TVSS.

PANELBOARD: 1L1

LOCATION: ELEC. RM B-117A
MOUNTING: SURFACE
MAIN DEVICE: MLO
BUS AMPS: 225A
VOLTAGE: 208Y/120 V. 3 ø 4 W.
A.I.C. RATING: 22k
SPECIAL:

LOAD DESCRIPTION	BKR	POLES	CKT	A		B		C		CKT	POLES	BKR	LOAD DESCRIPTION
RECEPS - MECH/ELEC	20 A	1	1	0.5	0.9					2	1	20 A	RECEPS - OFFICE B123
RECEPS - MECH B117	20 A	1	3			0.5	0.9			4	1	20 A	RECEPS - CUST WRK RM
RECEPS - MECH/OS STR	20 A	1	5					0.7	0.5	6	1	20 A	RECEPS - CUST WRK RM
RECEPS - C....	20 A	1	7	0.4	0.5					8	1	20 A	RECEPS - RR B105A
RECEPS - TABLE...	20 A	1	9			0.7	0.5			10	1	20 A	RECEPS - RR B106,108
RECEPS - MUSIC B104	20 A	1	11					0.5	0.2	12	1	20 A	RECEPS - RR B106,108
RECEPS - MUSIC B104	20 A	1	13	0.7	0.4					14	1	20 A	RECEPS - PE STORAGE
RECEPS - MUSIC B104	20 A	1	15			0.2	0.7			16	1	20 A	RECEPS - DINING AREA...
RECEPS - MUSIC B104	20 A	1	17					0.7	0.5	18	1	20 A	PROJECTOR - DINING
RECEPS - RECLOADING	20 A	1	19	0.7	0.5					20	1	20 A	PROJECTOR SCREEN
● WASHER - LKR RM B105B	20 A	1	21			0.2	0.5			22	1	20 A	RECEPS - DINING AREA
			23					0.9	0.5	24			
● DRYER - LKR RM B105B	30 A	2	25	0.9	0.5					26	3	20 A	DOCK LIFT
SPARE	20 A	1	27			0.0	0.5			28			
SPARE	20 A	1	29					0.0	0.0	30	1	20 A	SPARE
SPARE	20 A	1	31	0.0	0.0					32	1	20 A	SPARE
SPARE	20 A	1	33			0.0	0.0			34	1	20 A	SPARE
SPARE	20 A	1	35					0.0	0.0	36	1	20 A	SPARE
SPARE	20 A	1	37	0.0	0.0					38	1	20 A	SPARE
SPARE	20 A	1	39			0.0	0.0			40	1	20 A	SPARE
SPARE	20 A	1	41					0.0	0.0	42	1	20 A	SPARE
SPARE	20 A	1	43	0.0	0.0					44	1	20 A	SPARE
SPARE	20 A	1	45			0.0	0.0			46	1	20 A	SPARE
SPARE	20 A	1	47					0.0	0.0	48	1	20 A	SPARE
SPARE	20 A	1	49	0.0	0.0					50	1	20 A	SPARE
● SPARE	20 A	1	51			0.0	0.0			52	1	20 A	SPARE ●
● SPARE	20 A	1	53					0.0	0.0	54	1	20 A	SPARE ●
		TOTAL LOAD:		8 kVA		7 kVA		6 kVA					
		TOTAL AMPS:		69 A		73 A		49 A					

LOAD CLASSIFICATION	CONNECTED	DEMAND	ESTIMATED	PANEL TOTALS	
Power	4000 VA	75.00%	3000 VA		
RECEPTACLE	18180 VA	77.50%	14090 VA	CONNECTED LOAD:	22180 VA
				ESTIMATED DEMAND:	17090 VA
				CONNECTED CURRENT:	62 A
				EST. DEMAND CURRENT:	47 A

NOTES: PANEL SHALL BE SINGLE TUB CONSTRUCTION.
● - DENOTES GFCI TYPE BREAKER

PANELBOARD: 1L2

LOCATION: ELEC. RM B-117A
MOUNTING: SURFACE
MAIN DEVICE: MLO
BUS AMPS: 225A
VOLTAGE: 208Y/120 V. 3 ø 4 W.
A.I.C. RATING: 22k
SPECIAL:

LOAD DESCRIPTION	BKR	POLES	CKT	A		B		C		CKT	POLES	BKR	LOAD DESCRIPTION
RECEPS - ART B102	20 A	1	1	0.9	0.9					2	1	20 A	RECEPS - TITLE A131
RECEPS - ART B102	20 A	1	3			0.2	0.4			4	1	20 A	RECEPS - RR/SHWR A133
RECEPS - ART B102	20 A	1	5					1.1	1.1	6	1	20 A	RECEPS - SPCH OFFICE
RECEPS - MOTOR RM...	20 A	1	7	0.7	0.9					8	1	20 A	RECEPS - INTER. A127
RECEPS - MOTOR RM...	20 A	1	9			0.9	0.7			10	1	20 A	RECEPS -MUSIC STR
RECEPS - GYM	20 A	1	11					0.5	0.9	12	1	20 A	RECEPS - GYM
BACKBOARD LIFT - GYM	20 A	1	13	0.5	0.5					14	1	20 A	BACKBOARD LIFT - GYM
GYM DIVIDER CURTAIN	20 A	1	15			0.5	0.5			16	1	20 A	BACKBOARD LIFT - GYM
BACKBOARD LIFT - GYM	20 A	1	17					0.5	0.5	18	1	20 A	SCOREBOARD - GYM
BLEACHERS - GYM	20 A	1	19	0.5	0.5					20	1	20 A	BLEACHERS - GYM
BLEACHERS - GYM	20 A	1	21			0.5	0.2			22	1	20 A	FLAG POLE
BACKBOARD LIFT - GYM	20 A	1	23					0.5	0.5	24	1	20 A	BACKBOARD LIFT - GYM
SPARE	20 A	1	25	0.0	0.0					26	1	20 A	SPARE
SPARE	20 A	1	27			0.0	0.0			28	1	20 A	SPARE
SPARE	20 A	1	29					0.0	0.0	30	1	20 A	SPARE
SPARE	20 A	1	31	0.0	0.0					32	1	20 A	SPARE
SPARE	20 A	1	33			0.0	0.0			34	1	20 A	SPARE
SPARE	20 A	1	35					0.0	0.0	36	1	20 A	SPARE
SPARE	20 A	1	37	0.0	0.0					38	1	20 A	SPARE
SPARE	20 A	1	39			0.0	0.0			40	1	20 A	SPARE
SPARE	20 A	1	41					0.0	0.0	42	1	20 A	SPARE
SPARE	20 A	1	43	0.0	0.0					44	1	20 A	SPARE
SPARE	20 A	1	45			0.0	0.0			46	1	20 A	SPARE
SPARE	20 A	1	47					0.0	0.0	48	1	20 A	SPARE
SPARE	20 A	1	49	0.0	0.0					50	1	20 A	SPARE
● SPARE	20 A	1	51			0.0	0.0			52	1	20 A	SPARE ●
● SPARE	20 A	1	53					0.0	0.0	54	1	20 A	SPARE ●
		TOTAL LOAD:		5 kVA		4 kVA		6 kVA					
		TOTAL AMPS:		47 A		32 A		49 A					

LOAD CLASSIFICATION	CONNECTED	DEMAND	ESTIMATED	PANEL TOTALS	
Power	5500 VA	75.00%	4125 VA		
RECEPTACLE	9180 VA	100.00%	9180 VA	CONNECTED LOAD:	14680 VA
				ESTIMATED DEMAND:	13505 VA
				CONNECTED CURRENT:	41 A
				EST. DEMAND CURRENT:	37 A

NOTES: PANEL SHALL BE SINGLE TUB CONSTRUCTION.
● - DENOTES GFCI TYPE BREAKER

PANELBOARD: 1L3

LOCATION: ELEC. RM B-117A
MOUNTING: SURFACE
MAIN DEVICE: MLO
BUS AMPS: 225A
VOLTAGE: 208Y/120 V. 3 ø 4 W.
A.I.C. RATING: 22k
SPECIAL:

LOAD DESCRIPTION	BKR	POLES	CKT	A		B		C		CKT	POLES	BKR	LOAD DESCRIPTION
UNIT HEATER UH-2	20 A	1	1	0.2	0.0					2	1	20 A	UNIT HEATER UH-3
UNIT HEATER UH-1	20 A	1	3			0.2	0.2			4	1	20 A	CAB UNIT HEATER CUH-6
EXHAUST FAN EF-13	20 A	1	5					0.3	0.3	6	1	20 A	EXHAUST FAN EF-12
EXHAUST FAN EF-14	20 A	1	7	0.3	0.5					8	1	20 A	EXHAUST FAN EF-11
EXHAUST FAN EF-15	20 A	1	9			0.3	0.9			10	1	20 A	EXHAUST FAN EF-10
EXHAUST FAN EF-9	20 A	1	11					0.5	0.3	12	1	20 A	EXHAUST FAN EF-8
			13	0.0	0.2					14	1	20 A	UH-6
EUH-1	20 A	3	15			0.0	0.5			16			
			17					0.0	0.5	18	3	20 A	RETRACTABLE SEATING
UH-3	20 A	1	19	0.2	0.5					20			
HWH-1,2 , CIRC-1	20 A	1	21			0.5	1.2			22			
			23					1.0	1.2	24	3	20 A	B-1
HEATING	20 A	3	25	1.0	1.2					26			
			27			1.0	0.0			28			
BOILER CONTROL PANEL	20 A	1	29					0.5	0.0	30	3	20 A	B-2
TEMP. CONTROL PANEL	20 A	1	31	0.5	0.0					32			
GLYCOL FEED SYSTEM	20 A	1	33			0.5	0.5			34	1	20 A	TEMP. CONTROL
SPARE	20 A	1	35					0.0	0.0	36	1	20 A	SPARE
SPARE	20 A	1	37	0.0	0.0					38	1	20 A	SPARE
SPARE	20 A	1	39			0.0	0.0			40	1	20 A	SPARE
SPARE	20 A	1	41					0.0	0.0	42	1	20 A	SPARE
SPARE	20 A	1	43	0.0	0.0					44	1	20 A	SPARE
SPARE	20